

GOVERNMENT OF ANDHRA PRADESH
Abstract

PRED – Kadapah District - Providing BT renewals to the road from CB road at Railway Station Gate to Desettyipalli ST colony of Kodur Mandal – Extension of Agreement Time without penalty upto 19.9.2010 – Permission – Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.1) DEPARTMENT

G.O.RT.NO. 296

DATED: 3RD MARCH ,2011.

READ the following:-

1. G.O.Rt.No.453, PR&RD (Progs.1) deptt.,dt. 24.02.2009.
2. G.O.Rt.No.398, PR&RD (Progs.1) deptt.,dt. 27.03.2010.
3. From the Chief Engineer, PR Lr.No.TFC.BTR/DEE1/AEE2/2009-10 dated: 20.9.2010 and dated: 29.11.2010.

ORDER:-

In the reference first read above, orders were issued according administrative sanction for providing "BT renewal to the road from CB road at Railway Station Gate to Desettyipalli ST colony in Koduru Mandal, Kadapa Dist at an estimated cost of Rs.15.50 lakhs under TFC Grant.

2. In the reference second read above, orders were issued according Revised Administrative Sanction for an amount of Rs.28.50 lakhs as against the original sanctioned amount of Rs.15.50 lakhs for the work under ref. to extend for a length of 238.00 meters with CC in the village portion.

3. In the reference third read above, the Chief Engineer, Panchayat Raj has informed that the work was entrusted to Sri T. Siva Sai Contractor, Kadapa on tender basis at (0.00%) or equals to estimate rates of SSR rates 2008-09 and concluded the agreement on 22.5.2009 duly fixing the date of completion on 21.11.2009 (six months) by the SE PR Kadapa. It is also reported that the contractor has completed the work within agreement time with the agreement value. But the work was accorded revised administrative sanction in G.O. Rt. No. 398, PR&RD (Progs.1) dt.27.3.2010. In the interest of early completion of the work, the revised sanctioned work was entrusted to the original contractor Sri Siva Sai of Kadapa. It is also reported that the SE PR Kadapa District has recommended the EOAT upto 17.9.2010 for revised admn. sanction amount without fine as the delay was caused due to delay in according administrative sanction and there is no fault of the contractor, and the Chief Engineer, Panchayat Raj has therefore, requested to accord post facto extension of agreement time for the said work upto 17.9.2010 without fine.

4. Government after careful examination, hereby, accord post facto extension of the agreement time for the work "BT renewal to the road from CB road at Railway Station Gate to Desettyipalli ST colony in Koduru Mandal, Kadapa Dist" upto 17.9.2010, without fine.

5. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

6. This order issues with the concurrence of Finance Department vide their U.O.No. 35796/618/10 Expr.PR&RD/ dt. 22.1.2011.

7. A copy of this order is available on internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj (NREGS) Hyderabad.
The Superintending Engineer, PR.,Kadapa
The District Treasury Officer, Kadapa
Copy to :
The Accountant General, A.P.,Hyderabad.
The PS to M (PR)
Sf.sc

// forwarded: by order //

SECTION OFFICER